

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer : <i>ABB</i>	Equipment Description :
Type :	Tag No. :
Serial No. : <i>636887</i>	Year of manufacture :
	Room temperature :

AVC RELAY

1. MACHENICAL CHECKS AND VISUAL INSPECTION:

ITEM	DESCRIPTION	CHECKED
1	Inspect for physical damage / defects.	
2	Verify connections as per approved drawings.	
3	Check tightness of all connection.	

2. ELECTRICAL TESTS:

1. FUNCTIONAL TEST:

ITEM	DESCRIPTION	CHECKED
1	Test switch / plug checked for correct function.	
2	Indications checked.	
3	Alarm contacts checked.	
4	Case earthing checked	
5	CT shorting links checked.	

2. MEASUREMENT:

Voltage measurement:


Injected Voltage(V)	Injected Voltage (%Vn)	Reading on relay
<i>100 V</i>	<i>57.74 V</i>	<i>1.00</i>

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

FTF -AVC	REVISION : 1	01/04/09
----------	--------------	----------

In the relay front panel

SPCU 1D50



Um Im Ud

IRF




- Us/Un
- $\Delta Us [\% \cdot Un]$ Reset/step
- T1 [S] PROGRAM
- T2 [S]
- I>/In Auto/manual
- U</Un
- U>/Un
- LDC Uv Parallel
- LDC Ux
- Parallel
- Man
- out

SPCN 1D56

Pos
0

IRF
0 ← LED



- I>
- U< undervoltage
- U> overvoltage
- Block
- ↑
- ↓
- TCO

Reset/step

Program

↑

↓

0 manual
3 (LED)

Use Auto mode for testing.

For checking input voltage & current measurement

1) Press SPCU 1D50 Reset step button, the display glows from dark, then the led runs in the menu. By pressing the select button select Um and inject 100V. It is displayed in the relay as 1.

2) For current measurement, select Im, ~~It is displayed~~ and inject current 5A or 1A as per connection.

3) For Regulating value felt connect (X) -2 or 3-4 for alarm o/p in multimeter.

set $\Delta Us = 1.5$, $T_1 = 0$, $T_2 = 0$. ~~For~~ on the Automode manual off by pressing ~~Auto~~ Auto. Inject 100V, and vary upto 98V to 102V. When it reaches 98.5V, the output led glows. Means there is raise or lower output signal.

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer :	Equipment Description :
Type :	Tag No. :
Serial No. :	Year of manufacture :
	Room temperature :

Current measurement:

Injected Current (A)	Reading on relay
1A	1.00
0.5	0.51

3. REGULATING VALUE TEST:

$T_1 = 0 \text{ sec}, T_2 = 0 \text{ sec}$

Scale Setting Un%	Pick up Voltage $\Delta U = 5\%$				Balance %
	Raise		Lower		
	Expected	Actual	Expected	Actual	
1.5%	98.5V	98.1V	101.5V	101.6V	
5%	95.0V	94.2V	105.0V	105.5V	

Range setting: 0.85 – 1.15 Vn

4. DEGREE OF SENSIVITY TEST:

Scale Setting $\Delta U\%$	Pick up Voltage Un = 100 %		Band Width V	Band Width %
	Raise	Lower		
1.5%	98.5V / 98.3V	101.5V / 101.7V	1.7V 1.7V	3.4% 1.7%

Range of setting : 0.6% - 9%

5. UNDER VOLTAGE BLOKING TEST:

Scale Setting Vn%	PICK UP	RESET
70% of 100V = 70V	69.6V	70.1V
80% = 80V	79.8V	79.9V

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

* Test in Auto mode

How to make settings.

For changing the settings.

ex → for T_1 (s)

T_1 setting is displayed in screen.

press Reset/step button & select T_1 . Then press program 5 seconds, then the display will blink.

Again press program for 1 sec, so the right hand digit will blink. if you want to set the value, press Reset step, then u can increase the value from 0 to 1.

for 2nd digit, again press ~~press~~ program. u can go for 2nd digit and same as for 3rd digit. Then again press program, now the decimal point blinks, if you want to change decimal position, press ~~step~~ ~~reset~~ step.

After making changes in decimal, press program. Now all the 3 digits ~~are~~ blink. Then press simultaneously Reset step & program ~~push~~ button. Now only the changed value is ~~recorded~~ recorded.

4) 3 & 4 are same.

5) under voltage.

set $U_L = 0.70$ means 70% of 100V. when voltage reduces below 70V, then U_L led blinks in SPEN LOGS and the output lower or ~~saide~~ blocked.
make sure that the relay is auto mode.

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer :	Equipment Description :
Type :	Tag No. :
Serial No. :	Year of manufacture :
	Room temperature :

6. OVER CURRENT BLOCKING TEST:

Scale Setting In%	PICK UP	RESET
150% of 1A = 1.5A (Relay Reading = 1.5)	1.48A 1.508A 1.52A	1.504A 1.5A

7. OVER VOLTAGE BLOKING TEST:

Scale Setting Vn%	PICK UP	RESET

Range of setting: 1.05 – 1.25

8. TEST OF R COMPENSATION:

Settings: X = 0 $\Delta U_s = 1.5\%$ $U_r = 5.00$ $U_s = 100 \times U_n$

Phase Angle = 0.

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			98.0V	101.5V
0.25			96.9V	100.5V
0.5			95.8V	99.4V
0.75			94.8V	98.5V
1			93.7V	97.5V

$T_1 = 0$
 $T_2 = 0$
 $U_x = 0$

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

6) for over current

The default setting is 2. Check the relay is connected in 1A or 5A.

if it is 5A, when the injected current exceeds 10 A, then it trips means 17 led blinks.

7) for over voltage

Set 1.25 = 125% of Uov. Inject 125V, check the relay then U > Led blinks.

8) Test of R compensation

Set $U_R = 0$, $U_X = 5$, $\Delta U_S = 1.5$, ϕ phase angle = $90^\circ \Rightarrow \sin \phi = 1$.

Then check the raise & lower output.

9) For Timing

SGF1/5 = 0 \Rightarrow for independent timing test.

SGF1/5 = 1 \Rightarrow for inverse timing test.

How to go SGF1

press reset step button continuously, it goes $U_m, I_m, U_d, U_m, \Delta U_S, T_1, T_2 \dots$ after that it comes $\frac{1}{016}$. This SGF1.

Again press $\frac{2}{028}$. This is SGF2. Again press $\frac{3}{580}$. It is counter. In SGF1, press program ^{ES}, the whole ^{red color} green display will blink, then press ~~right di~~ program 1 sec, right digit will blink, then press again program, second digit from right blink. then as ~~usual~~ usual.

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer :	Equipment Description :
Type :	Tag No. :
Serial No. :	Year of manufacture :
	Room temperature :

Settings: X = 0 $\Delta U_s = 1.5$ $U_r = 5$ $U_s = 100 \times U_n$

Phase Angle = 180

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			98.0v	101.6v
0.25			99.1v	102.7v
0.5			100.1v	103.8v
0.75			101.2v	104.8v
1			102.2v	105.8

$T_1 = 0$
 $T_2 = 0$

$U_x = 0$

9. TEST OF X COMPENSATION:

Settings: R = 0 $\Delta U_s = 1.5$ $U_x = 5$ $U_s = 100 \times U_n$

Phase Angle = 90



CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			98.0v	101.5v
0.25			96.9v	100.7v
0.5			95.8v	99.3v
0.75			94.9v	98.3v
1			93.7v	97.2v

$T_1 = 0$
 $T_2 = 0$
 $U_R = 0$


TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

For Timing Test T_1 & T_2 .

Use external timer for T_2 .



Contact C2
in free



$A_1 \rightarrow$ Positive (thru lower terminal NO contact)

$A_2 \rightarrow$ Negative

11 & 14 \rightarrow NO

21 & 22 \rightarrow NC

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer :	Equipment Description :
Type :	Tag No. :
Serial No. :	Year of manufacture :
	Room temperature :

Settings: R = 0 $\Delta U_s = 1.5$ $U_x = 5$ $U_s = 100 \times U_n$ Phase Angle = 270

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			98.0V	101.6V
0.25			99.2V	102.6V
0.5			100.2V	103.6V
0.75			101.2V	104.7V
1			102.3V	105.8V

$T_1 = 0; T_2 = 0; U_R = 0$

8. INDEPENDENT TIMING TEST:

Settings:

$SGF 1/5 = 0$

Time Setting (sec)	Injected Voltage (V)	State	Expected Time (sec)	Measured Time (sec)	
				T1	T2
5	120	Lower	5		
10	120	Lower	10		
5	95.3	Raise	5		
10	95.3	Raise	10		

9. INVERSE TIMING TEST:

$SGF 1/5 = 1$

Time Setting (sec)	Injected Voltage (V)	State	Expected Time (sec)	Measured Time (sec)	
				T1	T2
15	105	Lower	3.1	3.09	3.28
30	105	Lower	6.1	5.92	6.87
15	95	Raise	3.1	3.25	4.04
30	95	Raise	6.1	6.67	7.28

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

FACTORY TEST REPORT # 4.8

Customer :	Panel Description :
Primary Station :	Panel Ref. No. :
Manufacturer :	Equipment Description :
Type :	Tag No. :
Serial No. :	Year of manufacture :
	Room temperature :

10. BINARY OUTPUT TEST

AUTO : *ok*
 MAN : *ok*
 RAISE : *ok*
 LOWER : *ok*
 I> : *ok*
 U< : *ok*
 U> : *ok*

11. BINARY INPUT TEST

BLOCK :
 TCO :
 RSV :
 RAISE :
 LOWER :
 AUTO :
 MAN :

} check in
scheme checking.

TEST EQUIPMENTS USED : *ISA, Freja*

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date

FACTORY TEST REPORT # 4.8

Customer : <i>IEC</i>	Panel Description : <i>110/13.8 KV AVC P.M.</i>
Primary Station : <i>1074</i>	Panel Ref. No. : <i>FTW01</i>
Manufacturer : <i>ABB</i>	Equipment Description : <i>170</i>
Type : <i>SPA4 371 C1</i>	Tag No. : <i>601</i>
Serial No. : <i>636575</i>	Year of manufacture :
	Room temperature :

AVC RELAY

1. MACHENICAL CHECKS AND VISUAL INSPECTION:

ITEM	DESCRIPTION	CHECKED
1	Inspect for physical damage / defects.	<i>OK</i>
2	Verify connections as per approved drawings.	<i>OK</i>
3	Check tightness of all connection.	<i>OK</i>

2. ELECTRICAL TESTS:

1. FUNCTIONAL TEST:

ITEM	DESCRIPTION	CHECKED
1	Test switch / plug checked for correct function.	<i>OK</i>
2	Indications checked.	<i>OK</i>
3	Alarm contacts checked.	<i>OK</i>
4	Case earthing checked	<i>OK</i>
5	CT shorting links checked.	<i>OK</i>

2. MEASUREMENT:

Voltage measurement:

U = 100 VOLTS = 1.0 X

Injected Voltage(V)	Injected Voltage (%Vn)	Reading on relay
<i>100.0 V</i>	<i>67.74 V</i>	<i>1.0</i>

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date
<i>[Signature]</i> <i>R. J. H.</i>	<i>27/12/08</i>			<i>[Signature]</i>	

FACTORY TEST REPORT # 4.8

Customer : IEC	Panel Description : 110/13.5KV AVC P42
Primary Station : 1574	Panel Ref. No. : FWJ01
Manufacturer : ABB	Equipment Description : 170
Type : SP44 371 CI	Tag No. : 001
Serial No. : 636875	Year of manufacture :
	Room temperature :

Current measurement: $1.0\% = 1.0 A$

Injected Current (A)	Reading on relay
1.0A	1.0
→	

3. REGULATING VALUE TEST: 100V

Scale Setting Un%	Pick up Voltage $\Delta U = 5\%$				Balance
	Raise		Lower		
	Expected	Actual	Expected	Actual	
5.0V	95.0V	99.9	105.0V	105.7	100.3

Range setting: 0.85 – 1.15 Vn ~~RAISE~~ - CONTACT - OK ~~LOWER~~ CONTACT - OK

4. DEGREE OF SENSIVITY TEST: $\Delta U = 1.5\%$

Scale Setting $\Delta U\%$	Pick up Voltage Un = 100%				Band Width V	Band Width
	Raise		Lower			
1.5%	98.5	95.7	101.5	101.6	1.6	1.6

Range of setting : 0.6% - 9%

5. UNDER VOLTAGE BLOKING TEST: 70 VOLTS

Scale Setting Vn%	PICK UP	RESET
70% OF 100 = 70V	69.8V	69.95

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date
	27/12/08				

FACTORY TEST REPORT # 4.8

Customer : <u>SEC</u>	Panel Description : <u>110/13.5 KV 3V2 PNL</u>
Primary Station : <u>1079</u>	Panel Ref. No. : <u>760.01</u>
Manufacturer : <u>ABB</u>	Equipment Description : <u>190</u>
Type : <u>CPA4 391 C1</u>	Tag No. : <u>001</u>
Serial No. : <u>636875</u>	Year of manufacture :
	Room temperature :

6. OVER CURRENT BLOCKING TEST: 1.5 AMP

Scale Setting In%	PICK UP	RESET
<u>1.50% OF I = 1.50A</u>	<u>1.501 A</u>	<u>1.49 A</u>

7. OVER VOLTAGE BLOKING TEST: 125.0 V



Scale Setting Vn%	PICK UP	RESET
<u>1.25% OF 100 = 125V</u>	<u>125.19 V</u>	<u>125.03</u>

Range of setting: 1.05 – 1.25

8. TEST OF R COMPENSATION:

Settings: X = 0 $\Delta U_s = \underline{1.5}$ $U_r = \underline{5.0}$ $U_s = 100 \times U_n$ Phase Angle = 0

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			<u>98.14</u>	<u>102.09</u>
0.25			<u>96.80</u>	<u>100.68</u>
0.5			<u>95.78</u>	<u>99.64</u>
0.75			<u>94.47</u>	<u>98.09</u>
1			<u>92.80</u>	<u>96.76</u>

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date <u>27/12/08</u>	Signature	Date	Signature	Date
					

FTF -AVC

REVISION : 0

08/06/08

FACTORY TEST REPORT # 4.8

Customer : <u>VPEC</u>	Panel Description : <u>110/13.5 KV AV: PNL</u>
Primary Station : <u>1014</u>	Panel Ref. No. : <u>F4201</u>
Manufacturer : <u>ABB</u>	Equipment Description : <u>170</u>
Type : <u>V244 341 C1</u>	Tag No. : <u>001</u>
Serial No. : <u>634870</u>	Year of manufacture :
	Room temperature :




Settings: X = 0 $\Delta U_s = \underline{1.5}$ $U_r = \underline{5.0}$ $U_s = 100 \times U_n$ Phase Angle = 180

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			97.42	101.96
0.25			99.02	103.02
0.5			100.82	104.56
0.75			101.45	106.82
1			103.01	106.32

9. TEST OF X COMPENSATION:

Settings: R = 0 $\Delta U_s = \underline{1.5}$ $U_x = \underline{5.0}$ $U_s = 100 \times U_n$ Phase Angle = 90

CURRENT (A)	EXPECTED READING (V)		ACTUAL READING (V)	
	Raise	Lower	Raise	Lower
0			98.36	102.07
0.25			96.83	100.73
0.5			95.58	99.45
0.75			94.32	98.27
1			93.27	96.83

TESTED BY		TEST WITNESSED BY		TEST WITNESSED BY	
Signature	Date	Signature	Date	Signature	Date
 R. JUE	27/12/08				
				<div style="border: 1px solid black; padding: 5px; display: inline-block;">  Witnessed <input type="checkbox"/> </div>	
FTF -AVC		REVISION : 0		08/06/08	

